NSR-2205il 4E2 Refurbished

content	request	result
Process machine surface (e.g., rust, stains)	Completed	Processed
Replace cooling water filter core, clean pipes	Completed	Replaced
Chamber opens normally	Completed	Opened normally
Compressor high and low pressure are normal	Completed	Normal
Replace cooling fans that do not meet speed requirements	Completed	Replaced
Replace all air pipes inside the main body	Completed	Replaced
Replace worn synchronous belts	Completed	Replaced
Grease all guide rails, lead screws, and bearings	Completed	Maintained
Clean all lenses in the main optical path	Completed	Cleaned
Interferometer operates normally	Normal	Normal
Replace LSA laser tube if energy is insufficient	≥5mw	5.65mw
Initialization completed	Completed	Handled
Handle any malfunctions and alarms	Completed	Handled
Wafer transfer completed	100 pieces	Handled
Mask transfer completed	Each SLOT	Handled
Wafer Flatness	≤2.0 μ m	In progress
Lamp uniformity	≤1.0%	In progress
Light intensity	600mw	In progress
Alignment completed	Completed	In progress
Stepper exposure program runs completed	Completed	In progress
Wafer Stage run program	3 sigma ≤0.06	In progress
Chip leveling function normal	Completed	In progress
TELE and FOCUS functions of LSA and FIA are normal	Completed	In progress
Backup hard disk	Completed	Backed up